

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20193519  
Address: 1504 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Steve Robbins	Failed	Thursday, March 26, 2020

**Corrective Action Required:**

1	Misc	It appears that the curb was broken by the contractor that install the water line going to the house. Do not pass the sidewalk or driveway until the curb has been fixed.
---	------	---

**Comments:**