

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193519
Address: 1504 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Partial	Tuesday, August 04, 2020

Corrective Action Required:

1	Misc	It appears that the curb was broken by the contractor that install the water line going to the house. Do not pass the sidewalk or driveway until the curb has been fixed.
---	------	---

Informational:

2	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set and there appears to be sufficient compacted aggregate.

Informational:

3	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set and there appears to be sufficient compacted aggregate.

Comments: