

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201466
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Tuesday, August 04, 2020

Informational:

1	Misc	8/3/20 Monday contractor (Beemer Const.) continues to excavate existing water line. Contractor work approximately 5 hours Saturday 8/1/20 and removed approximately 100' of existing water line.
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Informational:

2	Misc	8/4/20 Tuesday Contractor (Beemer Const.) Removed approximately 220' of existing water main yesterday and another 100' today. This has completed the removal of existing water main for the project.
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: