

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Ronald Paynter	Partial	Tuesday, August 04, 2020

Informational:

1	Misc	Forms were placed and aggregate was present and compacted on Shamrock, Grady and Joshua. RP 6-25-20
---	------	---

Informational:

2	Misc	The finished sidewalks on Shamrock, Grady and Joshua meets LS and ADA specs. RP 7-2-20
---	------	--

Informational:

3	Misc	Forms were placed and aggregate was present and compacted. JK Concrete poured 400 feet of sidewalk on O'Brien, Ambersham and Killarney. There is still a small section left to pour, but Redford needs to lower manhole lids first. RP 8-4-20
---	------	---

Comments: