

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	John DiMauro	Passed	Tuesday, August 04, 2020

Corrective Action Required:

1	Misc	I observed the proof roll for the Portland Cement treated sub grade prior to the aggregate going in. There were a number of areas with deflection. The sub grade still needs more time to cure out.
---	------	---

Informational:

2	Misc	John DiMauro 8/4/2020
---	------	-----------------------

After the heavy rain event over the weekend, another proof roll was required. I observed the proof roll for the Portland Cement treated sub grade prior to the aggregate going in. The roll test passed with no deflection. The crew plans to install the base rock layer next week.

Comments: