

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840  
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Joe Starlin	Partial	Thursday, August 06, 2020

Informational:

1 Misc

4-29-20 9:13am They are setting up sidewalk on the west side of private road B going from Lowenstein to McKeevers.

Informational:

2 Misc

4-29-20 9:13am They are setting up sidewalk on the west side of private road B going from Lowenstein to McKeevers. They have forms set and most of the aggregate in place. 5-1-20 2:18am ESS has poured the sidewalk on the west side of private road B. They will be pouring 60' of sidewalk on Chipman rd as well.

8-6-20 9:11am Bob Burns and I are on site to look at the sidewalk on private road B at the south end of the site. They need to remove the curb and install a ramp.

**Comments:**