

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192495  
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Khanh Nguyen	Failed	Thursday, August 06, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Replace surgery light circuits with proper wiring method per NEC 517.13</li><li>-Secure Mc within 12" of boxes and close off open box above mezzanine ; complete all electrical</li><li>-Install auxiliary drain pan underneath all AC coil; install switch-off device for auxiliary drain pans</li><li>-Label med gas lines...above each rm, on both sides of wall penetrations, at interval no more than 20 ft</li><li>-Complete return air transfer ducting</li><li>-Support ceiling grid every 4 ft</li><li>-Complete all transfer air ducting; Complete all above-ceiling mechanical</li><li>-Support pvc at maximum 4 ft interval</li><li>-Insulate wall above ceiling of Major Procedure rm</li></ul>
---	------	---

**Comments:**