

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20193374  
Address: 2028 NE BLUESTONE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Thursday, August 06, 2020

Corrective Action Required:

1 Misc

**\*\*FRAMING:**

- Deck: shim gap under deck beam at post support; shim gap at joist hanger support
- Support hips above master bedroom
- Provide hanger support at lvl-lvl connection above rear bedroom
- Anchor basement sill plates within 12" of breaks
- Misplaced I beam support column at basement wet bar area

**ELECTRICAL:**

- Protect wiring within six ft of attic access above master bedroom

**MECHANICAL:**

- Tape seal hole in bath fan duct above master toilet

**PLUMBING:**

- Protect water lines at oven; condensate drain pipe at mud wall

**\*\*OK TO INSULATE**

**Comments:**