

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193175
Address: 1100 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, August 10, 2020

Corrective Action Required:

1	Misc	-Fb all floor penetrations -Fb basement wall per code. **fb gap at vertical fireblocking and fire-blocking sheathing along the exterior wall of the bedroom -Double trimmer joists at floor frame opening more than 3 ft from support (below foyer bathroom) or get engineer approval -Over notched joist above sump pump
---	------	--

MECHANICAL:

-Seal return air penetrations throughout **not done

PLUMBING:

-Slope grinder pump vent in attic toward drain**not done

****DO NOT FOAM THE 3 HOLES ABOVE THE SERVICE PANEL**

****OK TO INSULATE**

Comments: