

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO  
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,  
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Passed	Tuesday, August 11, 2020

Informational:

1 Misc

5-11-20 ESS have poured approximately 925' of curb and are curing at this time. 5-12-20 They poured 32 yards of concrete on hand pours. 5-15-20 ESS are setting up hand pours for Monday. 5-18-20 They are finishing setting forms are getting concrete at 9am. 6-17-20 They have poured the curb on the west side of the site and are working on the curb on the north side behind the building. Geiger is the concrete supplier. 2:13pm They are still pouring on the back side of the building. ESS pulled off to pour some sidewalk. 6-18-20 3:11pm They have formed up for more curb on the west side of the site. They poured both drives today on the east and west side of the site. 6-19-20 9:11am They have poured a couple small sections of curb on the West side of the site. They are now setting up drive approaches. 6-22-20 8:40am ESS are pouring curb at the south end of the site.

Informational:

2 Misc

6-23-20 around 11:00am Contractor (ESS) began pouring Concrete to complete the parking islands.

**Comments:**