

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO  
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,  
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	John Jackson	Passed	Tuesday, August 11, 2020

Informational:

1 Misc

6-13-20 8:02AM ESS are pouring concrete at the face of the building. They are slip forming with a paver. The first truck has just arrived. Baskets are placed and grade is good. Geiger is supplying the concrete. CFS is on site for testing. 6-16-20 They did the second pour in front of the building. They finished at 11:30am.

Informational:

2 Misc

7-24-20 9:12am Seal O Matic is laying the surface on the back side of the building.

**Comments:**