

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Tuesday, August 11, 2020

Informational:

1 Misc

Beemer Construction is on site continuing the SS line A & B install. The crew cored into the existing MH 60-191 and set two sticks of the 8" sewer line on line B. The crew also ran the service line for lot 155. The crew plans to pour the trench check tomorrow. The other crew is continuing the Line A install and has laid approx 50' ft of the 8" in main. The crew set the Wye's and vertical risers for lots 154 & 165. Photos of the work are uploaded.

Comments: