

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Ronald Paynter	Partial	Thursday, August 13, 2020

Informational:	
1 Misc	Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20
Informational:	
2 Misc	Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20
Informational:	
3 Misc	Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20

Comments: