

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Repairs	Joe Starlin	Passed	Friday, August 14, 2020

Informational:

1 Misc

7-28-20 7:20am Breit are making corrections on the manholes for sanitary. They will be digging on the street starting at Maple and Main. Breit is going to hold off on the street repairs due to rain moving in.
7-31-20 10:05am They have poured concrete from Maple down main working to 1st street.
8-3-20 11:12 Breit is pouring on Main St. With a 4K mix for the patch. They will be pouring on 1st Street as well. PSI will be on site for compaction testing on 1st Street.
8-4-20 Breit is on site for compaction testing. They are pouring concrete for the road repair.
8-6-20 10:48am They have poured approximately 386' of concrete.
8-14-20 11:19am The asphalt crew are on site tacking the road. 2:18pm They have finished laying asphalt on Maple, Main and 1st. They are now patching 2nd street with a type 5. TJ is working on opening the intersection at Maple and Main.

Comments: