

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20193016  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Ronald Paynter	Partial	Friday, August 14, 2020

Informational:

1	Misc	Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20
---	------	---

Informational:

2	Misc	Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20
---	------	--

Informational:

3	Misc	Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20
---	------	--

Informational:

4	Misc	Cory's crew still breaking rock. They laid 1 stick of pipe today. RP 8-14-20
---	------	--

**Comments:**