

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20200113
Address: 3125 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Partial	Monday, August 17, 2020

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set and there appears to be sufficient compacted aggregate.

Sections of the forms on the north side of the driveway approach show a cross slope greater than 2.0 percent. I notified Barry, the flat work contractor, to adjust the forms to ensure that the sidewalk will have a cross slope of less than 1.5 percent to meet ADA compliance.

I will return for a post pour inspection in 5 business days.

Comments: