

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191865  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Passed	Tuesday, August 18, 2020

Informational:

1	Misc	5-18-20 They are pouring the curb for the parking lot on east side of the street. 5-19-20 They are pulling forms and will be pouring more curb later today. They have poured the curb on the west side. 6-8-20 7:05am They are pouring the curb in the parking lot on the west side of the building. They are done for the day. They have the islands poured. They used white cure. 6-9-20 8:58am They are pouring more curb on the SW corner of the parking lot. 6-10-20 11:02am All of the curb is poured. 6-18-20 They have section of curb on the west side of the site that is set up ready to pour. 6-22-20 9:32am They are setting up curb on the West side of the site. They are removing asphalt along the alley to get it ready to pour back.
---	------	---

Comments: