

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193157  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Tuesday, August 18, 2020

Informational:  
1 Misc

6-30-20 8:22am The fire department is on site. I was told that a gas line got broken. There are no inspections needed at this time.  
7-10-20 11:41am ESS are working on the valve boxes. They have to raise them. They are still forming them up and will pour them at a later date.  
7-13-20 7:49am ESS are working on the vaults at the SE corner of the site. No other inspections are needed at this time.  
7-14-20 8:39am I spoke with the superintendent for Brinkmann about grouting the vaults. He said it would be taken care of.  
8-18-20 I met with Brinkmann on site to go over the plan for private road C. The base is good and they will be pouring Thursday.

**Comments:**