

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Public Curb Inspection		Partial	Thursday, August 20, 2020

Informational:

1 Misc

John DiMauro 8/19/2020 8:55 AM

JK Concrete is on site installing the public curbs. I have verified the correct concrete mix being used. The practices being used comply. KC Testing lab is on site pulling concrete samples every 50 cubic yards. We will be provided with the testing results.

Informational:

2 Misc

John DiMauro 8/20/2020 10:21 AM

The JK Concrete crew poured the public road curbs yesterday and is on site pouring the curb inlet throats today. I am on site verifying the correct concrete mix type and the methods used for the install.

Photos are uploaded.

Comments: