

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192096  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Thursday, August 20, 2020

Corrective Action Required:

1	Miscellaneous Correction	RETAIL AREA "B"
---	-----------------------------	-----------------

-AREAS APPROVED-

-CORRIDOR 103 WEST WALL FROM COLUMN LINE 2 TO 4.4 EXTERIOR  
SHEATHING SCREW PATTERN

Corrective Action Required:

2	FIRST FLOOR	AREA "E"
---	-------------	----------

-AREAS APPROVED-

RC CHANNEL ROOMS 124,125,126,127,128,129,133,134,135 WALLS AND  
CEILING

Corrective Action Required:

3	SECOND FLOOR	AREA "E"
---	--------------	----------

-AREAS APPROVED-

RC CHANNEL CORRIDOR 222  
RC CHANNEL CORRIDOR 226 TO ROOM 250  
RC CHANNEL WALLS AND CEILING 240,264

Corrective Action Required: 4            THIRD FLOOR	SCREW PATTERN ON FIRST LAYER WALLS CORRIDOR 219 TO ROOM 241, CORRIDOR 222 TO STAIRS
	AREA "E"
	-AREAS APPROVED-
	RC CHANNEL WALLS AND CEILINGS 340,364 RC CHANNEL CORRIDOR 322 TO CORRIDOR 326 RC CHANNEL CORRIDOR 326 AND 327
Corrective Action Required: 5            FOURTH FLOOR	SCREW PATTERN ON CEILING CORRIDOR 322 SCREW PATTERN ON CEILING CORRIDOR 326 TO ROOM 355
	SCREW PATTERN ON FIRST LAYER WALLS CORRIDOR 319 TO ROOM 341, CORRIDOR 322 TO STAIRS
	AREA "E"
	-AREAS APPROVED-
<b>Comments:</b>	RC CHANNEL WALLS AND CEILING 438,462 RC CHANNEL CORRIDOR 422, CORRIDOR 426 RC CHANNEL CORRIDOR 427
	SCREW PATTERN ON FIRST AND SECOND LAYER WALLS CORRIDOR 419 TO ROOM 439 SCREW PATTEN ROOMS AND SECOND LAYER DIMISING WALL 439,440,441,442,443,459,460,461