

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192517
Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064
2700 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Driveway Inspection	John Jackson	Partial	Monday, August 24, 2020

Informational: 1 Misc	7/31/20 Friday Cloudy, Contractor poured partially part of concrete parking lot.
Informational: 2 Misc	8/4/20 Tuesday Contractor poured concrete for parking lot on the Eastside of building approximately 2/3 of the actual parking area is complete. Contractor work to prepare the last 1/3 of parking space area for concrete pour.
Informational: 3 Misc	8/5/20 Wednesday Contractor finished pour the East side of parking lot. Contractor did not pour concrete on 8/6/20 (Cloudy Overcast) but continued to grade parking lot for future concrete work.
Informational: 4 Misc	Contractor poured concrete the driveway entrance on the Eastside of building for the South and North entrances. The Dock concrete pads are being poured on the South end of the building.
Informational: 5 Misc	8/10/20 Monday Contractor continued to pour concrete driveway and dock area on the Northside of the building.
Informational: 6 Misc	8/18/20 Tuesday 12:41PM Contractor pouring concrete for the dock area on the south end of building.

Informational:

7 Misc

8/20/20 Thursday 8:26AM Contractor pouring concrete again on the dock on the south end of building.

Informational:

8 Misc

8/21/20 Friday 7:45AM Met with contractor about pouring the approach on the Northeast entrance of the project. Contractor will pour approach on 8/24/20 Monday morning. Contractor has move back to complete concrete pour of driveway on the North end of building. I will take picture and add them to file as work is being done.

Informational:

9 Misc

8/24/20 Monday 1:00PM Contractor poured Approach on the NE side of building. See documents for pictures of approach and concrete ticket.

Comments: