

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20200113  
Address: 3125 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John DiMauro	Passed	Monday, August 24, 2020

Corrective Action Required:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The forms are set and there appears to be sufficient compacted aggregate.

Sections of the forms on the north side of the driveway approach show a cross slope greater than 2.0 percent. I notified Barry, the flat work contractor, to adjust the forms to ensure that the sidewalk will have a cross slope of less than 1.5 percent to meet ADA compliance.

I will return for a post pour inspection in 5 business days.

**Comments:**