

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192738
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Monday, August 24, 2020

Informational:

1 Misc

The Beemer crew installed the Storm line 1. The crew tied onto the existing inlet 21-A and installed the 80' ft of the 15" in HDPE pipe. The crew set both curb inlets 1-1 & 1-2 and ran the pipe between. They plan to pour the collars on Wednesday 8/26/2020. Photos of the work are uploaded.

Comments: