CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #:PRCOM20192495Address:2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Khanh Nguyen	Failed	Monday, August 24, 2020
Corrective Action Required:			
1 Misc	 -Approval required from: Fire, Planning, Field Service, and Water -Complete installing parking lot lighting -Install lighting at north exit discharge -Install tamper-proof caps at AC valves -Complete line to AC unit -Make sure breaker size for AC units are per labels (70; 4-30; 3-20; 2-40; 15; 15;5-15;1-45) -Secure LFNC raceways around AC units every 3 ft; secure within 12" of enclosure -Seal all penetrations of exterior wall; seal top and side of outdoor receptacles -Generator not installed at this time -Uncover the rooftop intake&exhaust -Provide clearance in front of the electrical service equipments per code -Secure raceway per code at electrical service -Grounding rod shall be driven down to ground with grounding clamp buried -Label breakers for outdoor panel -Install damper outlet for dryer vent -Install damper outlet for dryer vent -Install louvers for all openings in soffit -Underground electrical to front landscaping lights shall be min 18" below grade -Floor elevation difference not meeting ANSI 117.1 section 303 at front door 		

entrance

-Secure MC cables in electrical room within 12" of enclosure

-Label all breakers

-Complete water for lawn irrigation

-Install restroom signages on the wall on latch side

-Receptacles located within six ft of sinks shall be gfci -protected

-Install hospital-graded receptacles inside patient care rooms that administer med gas

-Provide fire sprinkler protection in server room

-Install grab bar in corridor restroom; install signage

-Gas med room not compliant. All components in the med gas room shall be installed per code (firewall, ducting, ventilation, etc). Firewall must be approved before TCO can be issued

-Door glazing not installed

-Secure all wiring per code up in the mechanical mezzanine ; close open electrical box

-Provide auxiliary and secondary condensate drainage per IMC 307.2.3 for the mechanical units that are hung above mezzanine floor

-Support pvc in attic every 4 ft or less

-Complete water heater P&T discharge

-Reinforce mezzanine floor

Comments: