

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192738  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	John DiMauro	Partial	Tuesday, August 25, 2020

Informational:

1 Misc

The Beemer crew installed the Storm line 1. The crew tied onto the existing inlet 21-A and installed the 80' ft of he 15" in HDPE pipe. The crew set both curb inlets 1-1 & 1-2 and ran the pipe between. They plan to pour the collars on Wednesday 8/26/2020. Photos of the work are uploaded.

Informational:

2 Misc

John DiMauro 8/25/2020 9:33 AM

The Beemer crew is working on storm line 2. They have run line 2 from CI 1-1 towards FI 2-1.

Photos of the work are uploaded.

**Comments:**