CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193451

Address: 1405 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Occupancy Inspection - Codes Patrick Schonfeldt Failed Wednesday, August

Residential 26, 2020

Corrective Action Required:

1 Misc - Complete final grade and sod

- complete range hood installation

- Security screws, provide (2) 3" screws each exterior hinge and strike plate patio door

- Non combustible cover required at attic access in garage

- Address drywall missing ceiling garage

- Remove access panel at jacuzzi tub motor for inspection

- Seal all penetrations in siding

- Place splashblocks at all downspout and sump pump discharge locations for $% \left(1\right) =\left(1\right) \left(1\right$

minimum distance from foundation 36"

Comments: