

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	Joe Starlin	Partial	Wednesday, August 26, 2020

Informational:

1 Misc 3-30-20 1:25pm They are setting up to put surface on private road A. They are starting at Lowenstein and working to private road C. They are using recycled type 3 for surface. The plans say type 3 for surface. 2:36pm They are done with surface on A road up to private road C. They are now setting up to surface the park.

Informational:

2 Misc 3-31-20 7:44am They layed surface on private road B. They still need to surface the drives.

Informational:

3 Misc 3-31-20 7:44am They layed surface on private road B. They still need to surface the drives. 6-11-20 9:10am Metro Asphalt are laying surface on Private road C. 2:01pm Metro is done with surface on Private road C. They are working on the turn lanes on Pryor. 6-28-20 11:33am They are laying surface asphalt on Private Rd A. They left a text message with John DiMauro at 8:45pm 6-27-20 saying that they were working today.

12:30pm They are using Type 3 recycled. They have completed Private Rd A and are now working on Private Rd B laying surface. Tempature of the asphalt out of the truck is 265 degrees. 3:25pm One more truck and they will have

Private Rd. B complete. 4:08pm They have completed the private roads.

8-24-20 2:39pm ESS are tearing out the asphalt on Private road A to replace with concrete.

8-25-20 10:36am ESS has the asphalt removed and Geogrid installed. They are laying base rock now.

8-26-20 9:40am ESS have laid all of the base rock and are rolling it out. They will start setting up to pour on 8-27-20.

**Comments:**