

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20193016  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Outlet Structure</b>	Joe Starlin	Partial	Wednesday, August 26, 2020

Informational:

1 Misc

Cory's crew set curb inlet 101. RP 8-17-20

Informational:

2 Misc

Cory's crew set curb inlets 102 and 103. RP 8-19-20

Informational:

3 Misc

Cory's crew set curb inlet 104. They poured collars and inverts for curb inlets 101, 102, 103 and 104. They started breaking rock for curb inlet 200. RP 8-20-20

8-26-20 ESS have set storm box A1 with 60' of pipe. They will pour collars and inverts on 8-27-20

**Comments:**