

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20201058  
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	John Jackson	Partial	Wednesday, August 26, 2020

Informational:	
1 Misc	Visit site it appears that contractor (SDI) just did some land Excavation.
Informational:	
2 Misc	8/26/20 Wednesday Contractor has halt work on parking lot until further progress on Library. All other utilities have been installed. Parking, final grading, and vegetation are the last items needed.

**Comments:**