

# Inspection Summary

Permit #: PRSUBD20193016, Development - Subdivision  
Winterset Valley 13th plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Steve Robbins	Partial	Friday, August 28, 2020

Informational

1 Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20

Informational

2 Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20

Informational

3 Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20

Informational

4 Cory's crew still breaking rock. They laid 1 stick of pipe today. RP 8-14-20

Informational

5 Cory's crew still breaking rock on the 400 line, so he had the start on the 100 line too. They laid 5 sticks on the 100 line and 1 stick on the 400 line. RP 8-15-20

Informational

6 Cory's crew laid 1 more stick on line 400 and 3 sticks on line 100. RP 8-17-20

Informational

7 Cory's crew laid 1 more stick on line 400. They also set line 100 up to box 103. RP 8-19-20

Informational

8 Cory's crew laid HDPE storm pipe between curb inlets 103 and 104. That completed line 100. Still breaking rock on line 400. No stick was laid today. RP 8-20-20

Informational

9 John M. Jackson 8/22/20

Contractor continued to break rock until approximately 4:00PM. No pipe was installed.

8-26-20 8:51am ESS are digging out for storm pipe they are digging out for storm box A1.  
Informational  
10 Structure 200, 201 and 202 have all been installed. The inverts should be poured today.

**Comments:**

---