

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Friday, August 28, 2020

Informational:

1	Misc	4-29-20 9:13am They are setting up sidewalk on the west side of private road B going from Lowenstein to McKeever's.
---	------	---

Informational:

2	Misc	4-29-20 9:13am They are setting up sidewalk on the west side of private road B going from Lowenstein to McKeever's. They have forms set and most of the aggregate in place. 5-1-20 2:18am ESS has poured the sidewalk on the west side of private road B. They will be pouring 60' of sidewalk on Chipman rd as well.
---	------	---

8-6-20 9:11am Bob Burns and I are on site to look at the sidewalk on private road B at the south end of the site. They need to remove the curb and install a ramp.

Informational:

3	Misc	8/28/20 Friday 10:58 Contractor poured 40' of sidewalk on the Southside Street (near concrete street pour)NW Summit Wood xing.
---	------	---

Comments: