

Inspection Summary

Permit #: PRSUBD20193016, Development - Subdivision
Winterset Valley 13th plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Steve Robbins	Partial	Friday, August 28, 2020

Informational

1 Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20

Informational

2 Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20

Informational

3 Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20

Informational

4 Cory's crew still breaking rock. They laid 1 stick of pipe today. RP 8-14-20

Informational

5 Cory's crew still breaking rock on the 400 line, so he had the start on the 100 line too. They laid 5 sticks on the 100 line and 1 stick on the 400 line. RP 8-15-20

Informational

6 Cory's crew laid 1 more stick on line 400 and 3 sticks on line 100. RP 8-17-20

Informational

7 Cory's crew laid 1 more stick on line 400. They also set line 100 up to box 103. RP 8-19-20

Informational

8 Cory's crew laid HDPE storm pipe between curb inlets 103 and 104. That completed line 100. Still breaking rock on line 400. No stick was laid today. RP 8-20-20

Informational

9 John M. Jackson 8/22/20

Contractor continued to break rock until approximately 4:00PM. No pipe was installed.

8-26-20 8:51am ESS are digging out for storm pipe they are digging out for storm box A1.
Informational
10 Structure 200, 201 and 202 have all been installed. The inverts should be poured today.

DE - Water Line - Construction Steve Robbins Partial Friday,
Inspection August 28,
2020

Informational

1 8-24-20 10:38am ESS are on site installing water line. They have connected to the 12" main. This is a 12'x12'x8' tee and 8" gate valve, to begin line 2. They will be going under storm pipe. And working from STA.0+20.00. They will be installing a offset fire hydrant assembly them work across NW Thoreau Drive. Everything installed appears to be built to plan. 2:35pm They have the water line across the road.
8-25-20 10:22am ESS have installed approximately 120' at this time and are getting ready to install a tee. 2:43pm They have the tee installed and they are working on line 3. They installed 13 sticks of 8" and 12 sticks of 12".
8-26-20 8:35am ESS are installing water line around Thoreau Lane. 1:56pm They have installed approximately 140' at this time. They will be installing approximately 40' more to get to the fire hydrant.

Informational

2 No water line has been installed yesterday as they have been working on the storm line because it goes under the water and needed to install that first.

DE - Water Line - Construction Steve Robbins Partial Friday,
Inspection August 28,
2020

Informational

1 8-24-20 10:38am ESS are on site installing water line. They have connected to the 12" main. This is a 12'x12'x8' tee and 8" gate valve, to begin line 2. They will be going under storm pipe. And working from STA.0+20.00. They will be installing a offset fire hydrant assembly them work across NW Thoreau Drive. Everything installed appears to be built to plan. 2:35pm They have the water line across the road.
8-25-20 10:22am ESS have installed approximately 120' at this time and are getting ready to install a tee. 2:43pm They have the tee installed and they are working on line 3. They installed 13 sticks of 8" and 12 sticks of 12".
8-26-20 8:35am ESS are installing water line around Thoreau Lane. 1:56pm They have installed approximately 140' at this time. They will be installing approximately 40' more to get to the fire hydrant.

Informational

2 No water line has been installed yesterday as they have been working on the storm line because it goes under the water and needed to install that first.

Informational

- 3 The thrust blocks have been installed for all the bends and the fire hydrants up to this point. The contractors will be working tomorrow installing the rest of the water line in the cul de sac off Thoreau lane, John Jackson will be working.

Comments:
