

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20193315  
Address: 222 SW TILLER CT, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Service Inspection - Residential</b>	Patrick Schonfeldt	Failed	Monday, August 31, 2020

Corrective Action Required:

1	Misc	- Install gas fireplace, 1st floor and basement - fireplaces are currently backordered from manufacturer, will need to install both and connect to gas line to release gas service. Gas pressure will need to be rechecked after installation
---	------	---

8/31 - fireplaces installed, rock cover at 1st floor ceiling/fireplace vicinity preventing inspection of vent through roof, rock covering furred out at basement vent through exterior wall preventing inspection of furred out framing and romex behind vent through exterior wall. Remove rock to allow inspections. Provide gauge at gas line for pressure test.

**Comments:**