

Inspection Summary

Permit #: PRSUBD20190654, Development - Subdivision
WOODSIDE RIDGE 1ST PLAT

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO
64081500 NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO
64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Steve Robbins	Partial	Monday, August 31, 2020

Informational

1 Redford cut into the roadway and set under drains across Joshua and Grady. RP 6-15-20

Informational

2 They completed the road drain on ashurst. They have finished pouring all the throats and curbs for the curb inlets on ashurst and kayala ct. They will need to come back and grout around the lids.

DE - Hydrant Inspection	Steve Robbins	Partial	Monday, August 31, 2020
-------------------------	---------------	---------	-------------------------------

Informational

1 The existing fire hydrant (21522) on Pryor/O'brien has been moved back 10 ft. so when the sidewalk is moved over it the valve and hydrant will not be in the sidewalk path. Greg and Chuck turned off the water, no one was affected. I turned the water back on when the work was complete. The thrust block was poured and had time to set up. The hydrant appears to be low right now, we are going to wait and see when the sidewalk is in it may need to be raised.

Comments:

