

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Passed	Tuesday, September 01, 2020

Informational:

1	Misc	8-25-20 9:33am They have the sidewalk set up and they have been told to stay ADA compliant. They have been told to use white cure evenly and no picture frame. 2:08PM I have a voice mail saying they will be pouring in the morning. 8-26-20 They are pouring the path, Century Concrete is supplying the concrete. They are using KCM MB GR 4K mix and have been told to use a broom finish and white cure evenly. 1:22pm The sidewalk is poured and cured. I will check it for ADA compliance after it sets up. 9-1-20 7:48am The sidewalk is ADA compliant.
---	------	--

Comments: