

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193433  
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	Joe Starlin	Passed	Tuesday, September 01, 2020

Informational:

1 Misc

7-7-20 7:30am Seal-O-Matic has surface on NE half of the parking lot. They are getting ready to start lay more surface after some prep work. Six asphalt trucks are now on site for surface. They are using Type 3 and temperature out of the trucks are approximately 260 degrees. They have sprayed tac coat and are now laying to the west.

Informational:

2 Misc

7-7-20 7:30am Seal-O-Matic has surface on NE half of the parking lot. They are getting ready to start lay more surface after some prep work. Six asphalt trucks are now on site for surface. They are using Type 3 and temperature out of the trucks are approximately 260 degrees. They have sprayed tac coat and are now laying to the west. 10:33am They have two more passed on the parking lot before they will be moving to the south side road and work there way to the west. 2:23pm They are on the west side of the building laying to the north by the dock. 3:07pm They are rapping up with the asphalt for the parking lot.

**Comments:**