

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193433
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Passed	Tuesday, September 01, 2020

Informational:

1 Misc

7-1-20 8:51am They are wanting to lay asphalt today at 12 noon. Due to weather this may not be possible. I will check the base again at approximately 11:30am. 1:39pm I have talked to the superintendent and they are going to lay asphalt on 7-2-20 at 8am.

7-2-20 Seal-O-Matic is on site and have started laying asphalt in the North East corner of the parking lot. They are using Type 1 for base per plan. The temps out of the truck are approximately 270 degrees. They are not giving out tickets due to the virus.

Informational:

2 Misc

7-2-20 1:45 PM John DiMauro

Seal-O-Matic is on site continuing the base lift for the parking lot. They are using Type 1 for base. The temps out of the truck are approximately 290 degrees. Not collecting tickets due to COVID - 19.

7-6-20 7:37am Seal-O-matic is on site getting ready to lay more base asphalt on the south side of the site heading to the west. PIS is on site for testing.

Comments:

