

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20193016  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Ronald Paynter	Partial	Tuesday, September 01, 2020

Informational:		
1	Misc	Cory's crew laid 50 ft of 48 inch HDPE storm pipe on line 400. RP 8-11-20
Informational:		
2	Misc	Cory's crew is still battling rock. They laid 20 feet of HDPE storm pipe today. RP 8-12-20
Informational:		
3	Misc	Cory's crew didn't lay a stick today. ESS Safety Team was on site making the hillside safer and still having to break rock. RP 8-13-20
Informational:		
4	Misc	Cory's crew still breaking rock. They laid 1 stick of pipe today. RP 8-14-20
Informational:		
5	Misc	Cory's crew still breaking rock on the 400 line, so he had the start on the 100 line too. They laid 5 sticks on the 100 line and 1 stick on the 400 line. RP 8-15-20
Informational:		
6	Misc	Cory's crew laid 1 more stick on line 400 and 3 sticks on line 100. RP 8-17-20
Informational:		
7	Misc	Cory's crew laid 1 more stick on line 400. They also set line 100 up to box 103. RP 8-19-20
Informational:		
8	Misc	Cory's crew laid HDPE storm pipe between curb inlets 103 and 104. That completed line 100. Still breaking rock on line 400. No stick was laid today.

RP 8-20-20

Informational:

9 Misc

John M. Jackson 8/22/20

Contractor continued to break rock until approximately 4:00PM. No pipe was installed.

8-26-20 8:51am ESS are digging out for storm pipe they are digging out for storm box A1.

Informational:

10 Misc

Structure 200, 201 and 202 have all been installed. The inverts should be poured today.

9-1-20 11:30am Rudy with ESS as 30' of storm pipe installed and has poured one invert.

9-1-20 2:01pm ESS has set box 301 and have 76' of storm pipe installed. They will be pouring collars and inverts later today. They are using plenty of rock.

**Comments:**