

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Stabilized Subgrade	Steve Robbins	Partial	Monday, August 31, 2020

Informational:

1	Misc	Brian tilled in 5% Portland cement, 6 inches deep. KC Testing was out here monitoring and taking test samples. Tentative plan for proof rolling is next Monday afternoon. RP 6-3-20
---	------	---

Informational:

2	Misc	Spalding has started laying and rolling the rock base. RP 6-11-20
---	------	---

Informational:

3	Misc	Spalding has got all the rock down and rolled / graded in. Just need to let in set up and bake now. RP 6-12-20
---	------	--

Informational:

4	Misc	Brian's crew tilled in 5% Portland concrete 6 inches deep on the center section of Woodside Ridge (O'Brien, Ambersham and Killarney). KC Testing was on site to check compaction. They hit the AT&T line crossing Ambersham. AT&T is digging an trench across the roadway to splice in the new line. RP 6-24-20
---	------	---

Informational:

5	Misc	Brian's crew started laying MODOT type 5 rock on O'Brien, Killarney and Ambersham. RP 6-30-20
---	------	---

Informational:

6	Misc	Tilled in 5% Portland 9 inches deep on O'Brien where the new roadway meets the old existing roadway. Tester's were on site testing compaction. RP
---	------	---

7-2-20

Informational:

7 Misc

Brought in another 300 tons of MODOT Type 5 rock to build the rock base for O'Brien, Ambersham and Killarney. RP 7-6-20

Informational:

8 Misc

Spalding applied 90 tons of Portland at 5% 6 inches deep for Ashurst and Kaylea. KC Testing was on site for testing. RP 8-14-20

Informational:

9 Misc

Brian's crew laid down 2,200 tons of MODOT Type 5 rock from Ashurst and Kaylea. RP 8-19-20

Informational:

10 Misc

Starting on 8/26 / Spalding saw cut pryor road. They then dug up the curb and part of the road getting ready to install the turn lane. So far they have installed geo-grid and at least 6" of rock up to O'Brien, as they are now digging and getting ready to install more geo-grid and rock around the corner. Spalding did not work today due to the rain.

Comments: