## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSITE20193581 Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
DE - Site Visit		Ronald Paynter	Partial	Wednesday, September 02, 2020
Informational:				
1	Misc	Talked with Norm from Axiom. Still waiting to hear from Engineering to the floor drawing for the back flow vault. Put in a call to Kent to see if he's heard anything yet. RP 6-8-20		
Informational:				
2	Misc	Bair Excavating started forming the detention basin today. Still waiting on the correct riser for the detention box. RP 6-17-20		
Correctiv	e Action Required:			
3	Misc	Bair Excavating is still grading the detention basin. During their grading, the have damaged the top of the bottom section of pond outlet A1. I will need to check if it can be repaired on site. RP 6-18-20		
Corrective Action Required:				
4	Misc	our approved product list that it might be ok, but it Excavating said they are g	02 geo grid on site for the p . Informed Shane from Bain needs to be approved by th oing to switch to LBO 302 ge y engineer before it can be	and Norm from Axiom e city engineer. Bair eo grid, which still needs
Informational:				
5	Misc		ding the parking lot. Plan is t and grout storm boxes. D 9-2-20	

**Comments:**