

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192191

Address: 920 NW PRYOR RD, LEES SUMMIT, MO 640811030 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081940 NW PRYOR RD, LEES SUMMIT, MO 64081840
NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Thursday, September 03, 2020

Informational:

1 Misc

5-4-20 ESS was on site cleaning up and cutting out driveways for the curb machine whe they pour. The rain is moving in so they will be shutting down for the day. 5-11-20 They have dug out the construction entrance on Pryor and Private road C.
7-20-20 7:30am The contractors keep moving the road block signs and cutting through. There is no other activity on site at this time.
9-3-20 9AM Steve Robbins and I met with the developer and contractors to go over the roads and road closed signs.

Comments: