

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201546
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Friday, September 04, 2020

Informational:

1 Misc

8-10-20 2:27pm They have set the drain pipe on the east side of the building. They are laying the drain pipe on the south side of the building now.
8-12-20 10:40am They have backfilled all of the drain pipe and have it tied into the storm box.
8-24-20 1:22pm They have placed approximately 65' of storm pipe coming out of the box. They are backfilling the pipe now.
9-4-20 11:13am They have installed more roof drain pipe and are backfilling.

Comments: