CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201552

Address: 1512 SW SUGAR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Wednesday,

Residential September 09, 2020

Corrective Action Required:

1 Misc -anchor all steel columns in basement to floor

-missing H2.5 truss strap in garage -fireblock all furr outs in garage

- Fireblock deadspace at kitchen entrance from garage

-Properly size studs at garage ceiling furr out and support 2x4 laid flat to floor

joists above to properly support ceiling load

-truss hangers per plans

-conductors stapled to bottom of floor joists in unfinished basement shall be

run either through bored holes in joists or on running boards.

-B vent requires minimum 1" clearance to combustibles

Comments: