

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	Ronald Paynter	Failed	Wednesday, September 09, 2020

Corrective Action Required:

1	Misc	Calibration sticker on the test gauge expired in 2016. United Rental brought out new certificate of calibration and calibration sticker for the gauge. Manhole A3 is the only manhole that failed the required test time. All manholes lost pressure during the testing procedures. Jay is going to apply sealant to the inside and we will try again tomorrow. RP 9-9-20
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: