## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20193377

Address: 1932 NE CATALINA AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Khanh Nguyen Failed Thursday, September

Residential 10, 2020

Corrective Action Required:

1 Misc \*\*INSTALL EROSION CONTROLALONG THE STREET

- -Bring to final grade the sewer manhole at front
- -Final grade, sod, downspout and sump pump extensions
- -Make sure that the sewer tracer wire and port are installed and available at grade level
- -Garage door bottom bracket shall be installed within 10" of floor
- -Install a receptacle for left side shelf cabinet. Fish the circuit from the receptacle at the back side of wall
- -Support receptacle yokes at wet bar
- -Install bedroom window hardware
- -Cover exposed staples behind wet bar. Yes, this is covered in the code as a dangerous condition
- -Provide min 100 square inches area for each combustion air opening
- -Provide min 1" clearance from water heater b-vent to combustible

## **Comments:**