

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200860
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Ronald Paynter	Partial	Friday, September 11, 2020

Informational: 1 Misc	Knight Excavating has begun removing top soil for the parking spaces. They will be removing the curbing next. RP 6-2-20
Informational: 2 Misc	Knight Excavating has removed the rest of the top soil. They are now removing the irrigation system. They plan on proof rolling the sub-grade tomorrow before laying the geo grid and type 5 rock. RP 6-3-20
Informational: 3 Misc	Last nights storm flooded out the parking lot. They are pumping water out, then waiting for the sub-grade to dry out. RP 6-4-20
Informational: 4 Misc	Talked with Mark from A.L. Huber, they are still pumping out water from last weeks rainfall. RP 6-8-20
Informational: 5 Misc	Knight Excavating removed all remaining curbs. Still waiting for sub-grade to dry out before trying proof roll. RP 6-9-20
Corrective Action Required: 6 Misc	Had heavy flooding in the new parking lot spaces. Mark has contacted the engineer about the grading issues to reduce flooding. RP 7-1-20
Informational: 7 Misc	Drainage lanes have been cut into existing grading. This has eliminated the flooding in the new parking spots. Needs to remove additional soil and

regrade around the parking lot. RP 9-11-20

Comments: