## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20193668Address:1905 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Robb Popp	Failed	Friday, September 11, 2020
Corrective	Action Required:			
1	Miscellaneous	**DO NOT INSULATE**		
	Correction	-POST ADDRESS BEFORE NEXT INSPECTION		
		-CORRECT OVER-NOTCHED STUD IN GARAGE		
		-SEAL GAPS IN FIRE BLOCK AT DUCT CHASE IN GARAGE		
		-PATCH HOLE IN SUB FLOOR BY ENTRY DOOR-NOT PRESENT ON PREVIOUS INSPECTION		
		-SEAL GAPS IN FIRE BLOCK AT DEAD SPACE AT DUCT CHASE IN BED 2		
		-SEAL HOLES IN SUB FLOOR IN MASTER BATH NOT PRESENT DURING LAST INSPECTION		
		-ADDRESS BEAM CONNECTIONS IN KITCHEN AND DINING THAT ARE WELDED		
		INSTEAD OF BOLTED PER PLANS		
		-COMPLETE PLUMBING IN MASTER BATH		

## **Comments:**