

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20201011  
Address: 4016 SW MERITAGE LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Friday, September 11, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>- Address rafters landing on blocks- submit engineer letter</li><li>- Security blocking - back door</li><li>- Fireplace - Fireblock open sides of pan lid framing</li><li>- Connect rafters to ceiling joists with (4) 16D nails per plans</li><li>- Terminate NM (romex) at great room ceiling</li><li>- Anchor all columns to floor in basement</li><li>- Joist hangers required at sgl joist to dbl joist connection at cantilever in basement</li><li>- Joist hangers required at sgl joist to dbl header above sump pump in basement</li><li>- Joist hangers required at sgl joists to triple joist connection N side basement near sump pump</li><li>- Terminate NM (romex) at basement coiled at basement ceiling (excl NM for water heater)</li></ul>
---	------	---

**Comments:**