

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20200837  
Address: 1417 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                               | Inspector:         | Outcome:  | Date:                      |
|---|--------------------|-----------|----------------------------|
| <b>All Rough Inspection - Residential</b> | Patrick Schonfeldt | Not Ready | Monday, September 14, 2020 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none"><li>- Fireblock/solid block above top plate between floor joists at owner entry/pantry from garage</li><li>- EC#2 per plans</li><li>- 3" SCH 40 steel column at pier location "B" in basement per plans</li><li>- 3" SCH 40 steel column at W12x16 beam in garage per plans - Anchor all columns to floor in basement</li><li>- Truss hangers per plans</li><li>- Trusses missing at front porch per plans</li><li>- Secure electrical box at front porch</li><li>- Truss bracing per plans</li></ul> |
|---|------|---|

9/14 - Not ready for inspection, trades on site working on corrections at time of inspection. Reschedule inspection when ready.

**Comments:**