

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20200044  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Subgrade Inspection</b>	Joe Starlin	Partial	Monday, September 14, 2020

Informational:

1	Misc	9-8-20 2:29pm They have set up a form line that will need taken down. They need to lay AB3 or type 5 base rock. I have confirmed with Steve Robbins and Sue Pyle that they only need to place 4" of base rock and that the subgrade needs nothing. They are pouring concrete not asphalt. They have set some sidewalk forms on the SW corner of the site. 9-14-20 2:01pm They have laid the base rock down. It is not cut to grade.
---	------	--

**Comments:**